


	A	B	C	D	E	F	G	H	I	J	K
1											
2											
3											
4		ADA Consent Decree Progress									
5					Condition			Obstruction			
6		Year	FY	Required %	Sidewalk	Actual	Act %	Sidewalk	Actual	Act %	
7		1	2015	5%	25869	21000	4.1%	14626	20650	7.1%	
8		2	2016	10%	51738	17900	3.5%	29253	150	0.1%	
9		3	2017	15%	77606	16100	3.1%	43879	0	0.0%	
10		4	2018	20%	103475	40900	7.9%	58505	23200	7.9%	
11		5	2019	25%	129344	36300	7.0%	73131	6700	2.3%	
12		6	2020	30%	155213	37900	7.3%	87758	102925	35.2%	
13		7	2021	35%	181081	37150	7.2%	102384	500	0.2%	
14		8	2022	40%	206950	11800	2.3%	8117010	0	0.0%	
15		9	2023	45%	232819	15,050	2.9%	8131636	0	0.0%	
16		10	2024	50%	258688	11,550	2.2%	8146263			
17		11	2025	55%	284556	9800	1.9%	8160889			
18		12	2026	60%	310425			8175515			
19		13	2027	65%	336294			8190141			
20		14	2028	70%	362163			8204768			
21		15	2029	75%	388031			8219394			
22		16	2030	80%	413900			8234020			
23		17	2031	85%	439769			8248646			
24		18	2032	90%	465638			8263273			
25		19	2033	95%	491506			8277899			
26		20	2034	100%	517375			8292525			
27											



[illegible]